Name of work: Improvements To Roads At 5th,6th,7th,2nd Main,3rd Main Kalyana Nagara and Surrounding Area In Ward No 13 Shettyhalli Sub-Division.

Pre measurement recorded on:

Sl No	Discription of Item	Chainage From	Chainage To	No	Length	Breadth	Depth	Qty	Unit
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete as per specification								
	3RD MAIN ROAD KALAYANAGARA	0.00	15.00	2	15.00	1.00	0.25	7.50	
		15.00	30.00	2	15.00	1.00	0.25	7.50	
		30.00	45.00	2	15.00	1.00	0.25	7.50	
		45.00	60.00	2	15.00	1.00	0.25	7.50	
		60.00	75.00	2	15.00	1.00	0.25	7.50	
		75.00	90.00	2	15.00	1.00	0.25	7.50	
		90.00	105.00	2	15.00	1.00	0.25	7.50	
		105.00	120.00	2	15.00	1.00	0.25	7.50	
		120.00	135.00	2	15.00	1.00	0.25	7.50	
		135.00	150.00	2	15.00	1.00	0.25	7.50	
		150.00	165.00	2	15.00	1.00	0.25	7.50	
		165.00	180.00	2	15.00	1.00	0.25	7.50	
		180.00	195.00	2	15.00	1.00	0.25	7.50	
		195.00	210.00	2	15.00	1.00	0.25	7.50	
		210.00	225.00	2	15.00	1.00	0.25	7.50	
		225.00	240.00	2	15.00	1.00	0.25	7.50	
		240.00	255.00	2	15.00	1.00	0.25	7.50	
		255.00	270.00	2	15.00	1.00	0.25	7.50	
		270.00	285.00	2	15.00	1.00	0.25	7.50	
		285.00	300.00	2	15.00	1.00	0.25	7.50	
		300.00	315.00	2	15.00	1.00	0.25	7.50	
		315.00	330.00	2	15.00	1.00	0.25	7.50	
		330.00	334.90	2	4.90	1.00	0.25	2.45	
	2ND MAIN ROAD KALAYANAGARA	0.00	15.00	2	15.00	1.00	0.25	7.50	
		15.00	30.00	2	15.00	1.00	0.25	7.50	
		30.00	45.00	2	15.00	1.00	0.25	7.50	
		45.00	60.00	2	15.00	1.00	0.25	7.50	
		60.00	75.00	2	15.00	1.00	0.25	7.50	
		75.00	90.00	2	15.00	1.00	0.25	7.50	
		90.00	105.00	2	15.00	1.00	0.25	7.50	
		105.00	120.00	2	15.00	1.00	0.25	7.50	
		120.00	135.00	2	15.00	1.00	0.25	7.50	
		135.00	150.00	2	15.00	1.00	0.25	7.50	
		150.00	165.00	2	15.00	1.00	0.25	7.50	
		165.00	180.00	2	15.00	1.00	0.25	7.50	
		180.00	195.00	2	15.00	1.00	0.25	7.50	
		195.00	210.00	2	15.00	1.00	0.25	7.50	
		210.00	225.00	2	15.00	1.00	0.25	7.50	
		225.00	240.00	2	15.00	1.00	0.25	7.50	
		240.00	255.00	2	15.00	1.00	0.25	7.50	
		255.00	270.00	2	15.00	1.00	0.25	7.50	
		270.00	284.50	2	14.50	1.00	0.25	7.25	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಿಭಾಗ ನಂ. 13. ಶೆಟ್ಟಿಹಳ್ಳಿ
ಉಪವಿಭಾಗ.

Assistant Executive Engineer
Shettyhalli Sub -Division

Scanned by CamScanner

ND CROSS ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.25	7.50	
	15.00	30.00	2	15.00	1.00	0.25	7.50	
	30.00	45.00	2	15.00	1.00	0.25	7.50	
	45.00	60.00	2	15.00	1.00	0.25	7.50	
	60.00	75.00	2	15.00	1.00	0.25	7.50	
	75.00	90.00	2	15.00	1.00	0.25	7.50	
	90.00	105.00	2	15.00	1.00	0.25	7.50	
	105.00	120.00	2	15.00	1.00	0.25	7.50	
	120.00	135.00	2	15.00	1.00	0.25	7.50	
	135.00	150.00	2	15.00	1.00	0.25	7.50	
	150.00	165.00	2	15.00	1.00	0.25	7.50	
	165.00	180.00	2	15.00	1.00	0.25	7.50	
	180.00	195.00	2	15.00	1.00	0.25	7.50	
	195.00	210.00	2	15.00	1.00	0.25	7.50	
	210.00	225.00	2	15.00	1.00	0.25	7.50	
	225.00	240.00	2	15.00	1.00	0.25	7.50	
	240.00	255.00	2	15.00	1.00	0.25	7.50	
	255.00	270.00	2	15.00	1.00	0.25	7.50	
	270.00	277.50	2	7.50	1.00	0.25	3.75	
4TH CROSS 3RD MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.25	7.50	
	15.00	30.00	2	15.00	1.00	0.25	7.50	
	30.00	45.00	2	15.00	1.00	0.25	7.50	
	45.00	60.00	2	15.00	1.00	0.25	7.50	
	60.00	75.00	2	15.00	1.00	0.25	7.50	
	75.00	83.60	2	8.60	1.00	0.25	4.30	
5TH CROSS 3RD MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.25	7.50	
	15.00	30.00	2	15.00	1.00	0.25	7.50	
	30.00	45.00	2	15.00	1.00	0.25	7.50	
	45.00	60.00	2	15.00	1.00	0.25	7.50	
	60.00	75.00	2	15.00	1.00	0.25	7.50	
	75.00	84.80	2	9.80	1.00	0.25	4.90	
6TH CROSS 3RD MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.25	7.50	
	15.00	30.00	2	15.00	1.00	0.25	7.50	
	30.00	45.00	2	15.00	1.00	0.25	7.50	
	45.00	60.00	2	15.00	1.00	0.25	7.50	
	60.00	75.00	2	15.00	1.00	0.25	7.50	
	75.00	85.10	2	10.10	1.00	0.25	5.05	
8TH CROSS 3RD MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.20	6.00	
	15.00	30.00	2	15.00	1.00	0.20	6.00	
	30.00	45.00	2	15.00	1.00	0.20	6.00	
	45.00	60.00	2	15.00	1.00	0.20	6.00	
	60.00	75.00	2	15.00	1.00	0.20	6.00	
	75.00	84.50	2	9.50	1.00	0.20	3.80	
3RD CROSS 2ND MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.20	6.00	
	15.00	30.00	2	15.00	1.00	0.20	6.00	
	30.00	45.00	2	15.00	1.00	0.20	6.00	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 13, ಸುಲ್ತಾನಪಾಳ್ಯ
ಕಬ್ಬಿಬಯಲು, ಬೆಂಗಳೂರು.

Assistant Executive Engineer
Shettyhalli Sub -Division

Scanned by CamScanner

	45.00	60.00	2	15.00	1.00	0.20	6.00	
	60.00	75.00	2	15.00	1.00	0.20	6.00	
	75.00	83.70	2	8.70	1.00	0.20	3.48	
5TH CROSS 2ND MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.20	6.00	
	15.00	30.00	2	15.00	1.00	0.20	6.00	
	30.00	45.00	2	15.00	1.00	0.20	6.00	
	45.00	60.00	2	15.00	1.00	0.20	6.00	
	60.00	75.90	2	15.90	1.00	0.20	6.36	
7TH CROSS 2ND MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.20	6.00	
	15.00	30.00	2	15.00	1.00	0.20	6.00	
	30.00	45.00	2	15.00	1.00	0.20	6.00	
	45.00	60.00	2	15.00	1.00	0.20	6.00	
	60.00	66.30	2	6.30	1.00	0.20	2.52	
					Present Qty		639.36	Cum
					Quantity Limited for		630.10	

03/05/2021

Assistant Engineer
Ward No.13
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 13, ಮಲ್ಲಸಂದ್ರ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

Asst. Executive Engineer,
Shettyhalli Sub Division

Assistant Executive Engineer
Shettyhalli Sub -Division

Scanned by CamScanner

Name of work:Improvements To Roads At 5th,6th,7th,2nd Main,3rd Main Kalyana Nagara and Surrounding Area In Ward No 13 Shettyhalli Sub-Division.

Pre measurement recorded on:

Item No	Discription of Item	Chainage From	Chainage To	No	Length	Breadth	Depth	Qty	Unit
3	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap I basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve thedesired density complete as per specifications.								
	3RD MAIN ROAD KALAYANAGARA	0.00	15.00	2	15.00	1.00	0.20	6.00	
		15.00	30.00	2	15.00	1.00	0.20	6.00	
		30.00	45.00	2	15.00	1.00	0.20	6.00	
		45.00	60.00	2	15.00	1.00	0.20	6.00	
		60.00	75.00	2	15.00	1.00	0.20	6.00	
		75.00	90.00	2	15.00	1.00	0.20	6.00	
		90.00	105.00	2	15.00	1.00	0.20	6.00	
		105.00	120.00	2	15.00	1.00	0.20	6.00	
		120.00	135.00	2	15.00	1.00	0.20	6.00	
		135.00	150.00	2	15.00	1.00	0.20	6.00	
		150.00	165.00	2	15.00	1.00	0.20	6.00	
		165.00	180.00	2	15.00	1.00	0.20	6.00	
		180.00	195.00	2	15.00	1.00	0.20	6.00	
		195.00	210.00	2	15.00	1.00	0.20	6.00	
		210.00	225.00	2	15.00	1.00	0.20	6.00	
		225.00	240.00	2	15.00	1.00	0.20	6.00	
		240.00	255.00	2	15.00	1.00	0.20	6.00	
		255.00	270.00	2	15.00	1.00	0.20	6.00	
		270.00	285.00	2	15.00	1.00	0.20	6.00	
		285.00	300.00	2	15.00	1.00	0.20	6.00	
		300.00	315.00	2	15.00	1.00	0.20	6.00	
		315.00	330.00	2	15.00	1.00	0.20	6.00	
		330.00	334.90	2	4.90	1.00	0.20	1.96	
	2ND MAIN ROAD KALAYANAGARA	0.00	15.00	2	15.00	1.00	0.20	6.00	
		15.00	30.00	2	15.00	1.00	0.20	6.00	
		30.00	45.00	2	15.00	1.00	0.20	6.00	
		45.00	60.00	2	15.00	1.00	0.20	6.00	
		60.00	75.00	2	15.00	1.00	0.20	6.00	
		75.00	90.00	2	15.00	1.00	0.20	6.00	
		90.00	105.00	2	15.00	1.00	0.20	6.00	
		105.00	120.00	2	15.00	1.00	0.20	6.00	
		120.00	135.00	2	15.00	1.00	0.20	6.00	
		135.00	150.00	2	15.00	1.00	0.20	6.00	
		150.00	165.00	2	15.00	1.00	0.20	6.00	
		165.00	180.00	2	15.00	1.00	0.20	6.00	
		180.00	195.00	2	15.00	1.00	0.20	6.00	
		195.00	210.00	2	15.00	1.00	0.20	6.00	
		210.00	225.00	2	15.00	1.00	0.20	6.00	
		225.00	240.00	2	15.00	1.00	0.20	6.00	
		240.00	255.00	2	15.00	1.00	0.20	6.00	
		255.00	270.00	2	15.00	1.00	0.20	6.00	
		270.00	284.50	2	14.50	1.00	0.20	5.80	

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-57

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-57

Assistant Executive Engineer
Shettyhalli Sub -Division

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 13, ಮಲ್ಲಸಂದ್ರ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

Scanned by CamScanner

2ND CROSS ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.20	6.00	
	15.00	30.00	2	15.00	1.00	0.20	6.00	
	30.00	45.00	2	15.00	1.00	0.20	6.00	
	45.00	60.00	2	15.00	1.00	0.20	6.00	
	60.00	75.00	2	15.00	1.00	0.20	6.00	
	75.00	90.00	2	15.00	1.00	0.20	6.00	
	90.00	105.00	2	15.00	1.00	0.20	6.00	
	105.00	120.00	2	15.00	1.00	0.20	6.00	
	120.00	135.00	2	15.00	1.00	0.20	6.00	
	135.00	150.00	2	15.00	1.00	0.20	6.00	
	150.00	165.00	2	15.00	1.00	0.20	6.00	
	165.00	180.00	2	15.00	1.00	0.20	6.00	
	180.00	195.00	2	15.00	1.00	0.20	6.00	
	195.00	210.00	2	15.00	1.00	0.20	6.00	
	210.00	225.00	2	15.00	1.00	0.20	6.00	
	225.00	240.00	2	15.00	1.00	0.20	6.00	
	240.00	255.00	2	15.00	1.00	0.20	6.00	
	255.00	270.00	2	15.00	1.00	0.20	6.00	
	270.00	277.50	2	7.50	1.00	0.20	3.00	
4TH CROSS 3RD MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.20	6.00	
	15.00	30.00	2	15.00	1.00	0.20	6.00	
	30.00	45.00	2	15.00	1.00	0.20	6.00	
	45.00	60.00	2	15.00	1.00	0.20	6.00	
	60.00	75.00	2	15.00	1.00	0.20	6.00	
	75.00	83.60	2	8.60	1.00	0.20	3.44	
5TH CROSS 3RD MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.20	6.00	
	15.00	30.00	2	15.00	1.00	0.20	6.00	
	30.00	45.00	2	15.00	1.00	0.20	6.00	
	45.00	60.00	2	15.00	1.00	0.20	6.00	
	60.00	75.00	2	15.00	1.00	0.20	6.00	
	75.00	84.80	2	9.80	1.00	0.20	3.92	
6TH CROSS 3RD MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.20	6.00	
	15.00	30.00	2	15.00	1.00	0.20	6.00	
	30.00	45.00	2	15.00	1.00	0.20	6.00	
	45.00	60.00	2	15.00	1.00	0.20	6.00	
	60.00	75.00	2	15.00	1.00	0.20	6.00	
	75.00	85.10	2	10.10	1.00	0.20	4.04	
8TH CROSS 3RD MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.20	6.00	
	15.00	30.00	2	15.00	1.00	0.20	6.00	
	30.00	45.00	2	15.00	1.00	0.20	6.00	
	45.00	60.00	2	15.00	1.00	0.20	6.00	
	60.00	75.00	2	15.00	1.00	0.20	6.00	
	75.00	84.50	2	9.50	1.00	0.20	3.80	
3RD CROSS 2ND MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.20	6.00	
	15.00	30.00	2	15.00	1.00	0.20	6.00	
	30.00	45.00	2	15.00	1.00	0.20	6.00	
	45.00	60.00	2	15.00	1.00	0.20	6.00	
	60.00	75.00	2	15.00	1.00	0.20	6.00	
	75.00	83.70	2	8.70	1.00	0.20	3.48	

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

Assistant Executive Engineer
Shettyhalli Sub -Division

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 13, ಮಲ್ಲಸಂದ್ರ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

Scanned by CamScanner

5TH CROSS 2ND MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.20	6.00	
	15.00	30.00	2	15.00	1.00	0.20	6.00	
	30.00	45.00	2	15.00	1.00	0.20	6.00	
	45.00	60.00	2	15.00	1.00	0.20	6.00	
	60.00	75.90	2	15.90	1.00	0.20	6.36	
7TH CROSS 2ND MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.20	6.00	
	15.00	30.00	2	15.00	1.00	0.20	6.00	
	30.00	45.00	2	15.00	1.00	0.20	6.00	
	45.00	60.00	2	15.00	1.00	0.20	6.00	
	60.00	66.30	2	6.30	1.00	0.20	2.52	
					Present Qty		584.32	Cum
					Quantity Limited for		561.00	

05/06/2021

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

Assistant Engineer
Ward No. 13

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 13, ಮಲ್ಲಸಂದ್ರ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

Asst. Executive Engineer
Shettyhalli Sub Division

Assistant Executive Engineer
Shettyhalli Sub -Division

05.06.2021

Scanned by CamScanner

Name of work: Improvements To Roads At 5th,6th,7th,2nd Main,3rd Main Kalyana Nagara and Surrounding Area In Ward No 13 Shettyhalli Sub-Division.

Pre measurement recorded on:

Item No	Discription of Item	Chainage From	Chainage To	No	Length	Breadth	Depth	Qty	Unit
5	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete as per specifications.. MORTH Specification No. 507 - using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen								
	3RD MAIN ROAD KALAYANAGARA	0.00	15.00	2	15.00	1.00	0.05	1.50	
		15.00	30.00	2	15.00	1.00	0.05	1.50	
		30.00	45.00	2	15.00	1.00	0.05	1.50	
		45.00	60.00	2	15.00	1.00	0.05	1.50	
		60.00	75.00	2	15.00	1.00	0.05	1.50	
		75.00	90.00	2	15.00	1.00	0.05	1.50	
		90.00	105.00	2	15.00	1.00	0.05	1.50	
		105.00	120.00	2	15.00	1.00	0.05	1.50	
		120.00	135.00	2	15.00	1.00	0.05	1.50	
		135.00	150.00	2	15.00	1.00	0.05	1.50	
		150.00	165.00	2	15.00	1.00	0.05	1.50	
		165.00	180.00	2	15.00	1.00	0.05	1.50	
		180.00	195.00	2	15.00	1.00	0.05	1.50	
		195.00	210.00	2	15.00	1.00	0.05	1.50	
		210.00	225.00	2	15.00	1.00	0.05	1.50	
		225.00	240.00	2	15.00	1.00	0.05	1.50	
		240.00	255.00	2	15.00	1.00	0.05	1.50	
		255.00	270.00	2	15.00	1.00	0.05	1.50	
		270.00	285.00	2	15.00	1.00	0.05	1.50	
		285.00	300.00	2	15.00	1.00	0.05	1.50	
		300.00	315.00	2	15.00	1.00	0.05	1.50	
		315.00	330.00	2	15.00	1.00	0.05	1.50	
		330.00	334.90	2	4.90	1.00	0.05	0.49	
	2ND MAIN ROAD KALAYANAGARA	0.00	15.00	2	15.00	1.00	0.05	1.50	
		15.00	30.00	2	15.00	1.00	0.05	1.50	
		30.00	45.00	2	15.00	1.00	0.05	1.50	
		45.00	60.00	2	15.00	1.00	0.05	1.50	
		60.00	75.00	2	15.00	1.00	0.05	1.50	
		75.00	90.00	2	15.00	1.00	0.05	1.50	
		90.00	105.00	2	15.00	1.00	0.05	1.50	
		105.00	120.00	2	15.00	1.00	0.05	1.50	
		120.00	135.00	2	15.00	1.00	0.05	1.50	
		135.00	150.00	2	15.00	1.00	0.05	1.50	
		150.00	165.00	2	15.00	1.00	0.05	1.50	
		165.00	180.00	2	15.00	1.00	0.05	1.50	
		180.00	195.00	2	15.00	1.00	0.05	1.50	
		195.00	210.00	2	15.00	1.00	0.05	1.50	
		210.00	225.00	2	15.00	1.00	0.05	1.50	
		225.00	240.00	2	15.00	1.00	0.05	1.50	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 13, ಮಲ್ಲಸಂದ್ರ
ಶಿವಾಜಿನಗರ, ಬೆಂಗಳೂರು.

Assistant Executive Engineer
Shettyhalli Sub -Division

Scanned by CamScanner

	240.00	255.00	2	15.00	1.00	0.05	1.50
	255.00	270.00	2	15.00	1.00	0.05	1.50
	270.00	284.50	2	14.50	1.00	0.05	1.45
2ND CROSS ROAD KALAYANAGARA							
	0.00	15.00	2	15.00	1.00	0.05	1.50
	15.00	30.00	2	15.00	1.00	0.05	1.50
	30.00	45.00	2	15.00	1.00	0.05	1.50
	45.00	60.00	2	15.00	1.00	0.05	1.50
	60.00	75.00	2	15.00	1.00	0.05	1.50
	75.00	90.00	2	15.00	1.00	0.05	1.50
	90.00	105.00	2	15.00	1.00	0.05	1.50
	105.00	120.00	2	15.00	1.00	0.05	1.50
	120.00	135.00	2	15.00	1.00	0.05	1.50
	135.00	150.00	2	15.00	1.00	0.05	1.50
	150.00	165.00	2	15.00	1.00	0.05	1.50
	165.00	180.00	2	15.00	1.00	0.05	1.50
	180.00	195.00	2	15.00	1.00	0.05	1.50
	195.00	210.00	2	15.00	1.00	0.05	1.50
	210.00	225.00	2	15.00	1.00	0.05	1.50
	225.00	240.00	2	15.00	1.00	0.05	1.50
	240.00	255.00	2	15.00	1.00	0.05	1.50
	255.00	270.00	2	15.00	1.00	0.05	1.50
	270.00	277.50	2	7.50	1.00	0.05	0.75
4TH CROSS 3RD MAIN ROAD KALAYANAGARA							
	0.00	15.00	2	15.00	1.00	0.05	1.50
	15.00	30.00	2	15.00	1.00	0.05	1.50
	30.00	45.00	2	15.00	1.00	0.05	1.50
	45.00	60.00	2	15.00	1.00	0.05	1.50
	60.00	75.00	2	15.00	1.00	0.05	1.50
	75.00	83.60	2	8.60	1.00	0.05	0.86
5TH CROSS 3RD MAIN ROAD KALAYANAGARA							
	0.00	15.00	2	15.00	1.00	0.05	1.50
	15.00	30.00	2	15.00	1.00	0.05	1.50
	30.00	45.00	2	15.00	1.00	0.05	1.50
	45.00	60.00	2	15.00	1.00	0.05	1.50
	60.00	75.00	2	15.00	1.00	0.05	1.50
	75.00	84.80	2	9.80	1.00	0.05	0.98
6TH CROSS 3RD MAIN ROAD KALAYANAGARA							
	0.00	15.00	2	15.00	1.00	0.05	1.50
	15.00	30.00	2	15.00	1.00	0.05	1.50
	30.00	45.00	2	15.00	1.00	0.05	1.50
	45.00	60.00	2	15.00	1.00	0.05	1.50
	60.00	75.00	2	15.00	1.00	0.05	1.50
	75.00	85.10	2	10.10	1.00	0.05	1.01
8TH CROSS 3RD MAIN ROAD KALAYANAGARA							
	0.00	15.00	2	15.00	1.00	0.05	1.50
	15.00	30.00	2	15.00	1.00	0.05	1.50
	30.00	45.00	2	15.00	1.00	0.05	1.50
	45.00	60.00	2	15.00	1.00	0.05	1.50
	60.00	75.00	2	15.00	1.00	0.05	1.50
	75.00	84.50	2	9.50	1.00	0.05	0.95
3RD CROSS 2ND MAIN ROAD KALAYANAGARA							
	0.00	15.00	2	15.00	1.00	0.05	1.50
	15.00	30.00	2	15.00	1.00	0.05	1.50

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 13, ಮಲ್ಲಸಂದ್ರ
ಶಿಟ್ಟಿಹಳ್ಳಿ, ಬೆಂಗಳೂರು.

Assistant Executive Engineer
Shettyhalli Sub -Division

Scanned by CamScanner

	30.00	45.00	2	15.00	1.00	0.05	1.50	
	45.00	60.00	2	15.00	1.00	0.05	1.50	
	60.00	75.00	2	15.00	1.00	0.05	1.50	
	75.00	83.70	2	8.70	1.00	0.05	0.87	
5TH CROSS 2ND MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.05	1.50	
	15.00	30.00	2	15.00	1.00	0.05	1.50	
	30.00	45.00	2	15.00	1.00	0.05	1.50	
	45.00	60.00	2	15.00	1.00	0.05	1.50	
	60.00	75.90	2	15.90	1.00	0.05	1.59	
7TH CROSS 2ND MAIN ROAD KALAYANAGARA								
	0.00	15.00	2	15.00	1.00	0.05	1.50	
	15.00	30.00	2	15.00	1.00	0.05	1.50	
	30.00	45.00	2	15.00	1.00	0.05	1.50	
	45.00	60.00	2	15.00	1.00	0.05	1.50	
	60.00	66.30	2	6.30	1.00	0.05	0.63	
					Present Qty		146.08	Cum
					Quantity Limited for		127.42	

09/06/2021

Assistant Engineer
Ward No.13
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 13, ಮಲ್ಲಸಂದ್ರ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

Asst. Executive Engineer,
Shettyhalli Sub Division

09/06/2021

Assistant Executive Engineer
Shettyhalli Sub -Division

Scanned by CamScanner

Name of work: Improvements To Roads At 5th,6th,7th,2nd Main,3rd Main Kalyana Nagara and Surrounding Area In Ward No 13 Shettyhalli Sub-Division.

Pre measurement recorded on:

Discription of Item	Chainage From	Chainage To	No	Length	Breadth-1	Breadth-2	Avg Breadth	Depth	Qty	Unit
Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH specification clause 501										
3RD MAIN ROAD KALAYANAGARA	0.00	15.00	1	15.00	3.75	3.85	3.80		57.00	
	15.00	30.00	1	15.00	3.85	4.65	4.25		63.75	
	30.00	45.00	1	15.00	4.65	4.75	4.70		70.50	
	45.00	60.00	1	15.00	4.75	5.45	5.10		76.50	
	60.00	75.00	1	15.00	5.45	4.75	5.10		76.50	
	75.00	90.00	1	15.00	4.75	4.35	4.55		68.25	
	90.00	105.00	1	15.00	4.35	3.90	4.13		61.88	
	105.00	120.00	1	15.00	3.90	3.90	3.90		58.50	
	120.00	135.00	1	15.00	3.90	3.45	3.68		55.13	
	135.00	150.00	1	15.00	3.45	3.75	3.60		54.00	
	150.00	165.00	1	15.00	3.75	3.75	3.75		56.25	
	165.00	180.00	1	15.00	3.75	4.85	4.30		64.50	
	180.00	195.00	1	15.00	4.85	3.50	4.18		62.63	
	195.00	210.00	1	15.00	3.50	3.55	3.53		52.88	
	210.00	225.00	1	15.00	3.55	4.05	3.80		57.02	
	225.00	240.00	1	15.00	4.05	3.85	3.95		59.25	
	240.00	255.00	1	15.00	3.85	3.75	3.80		57.00	
	255.00	270.00	1	15.00	3.75	4.75	4.25		63.75	
	270.00	285.00	1	15.00	4.75	4.85	4.80		72.00	
	285.00	300.00	1	15.00	4.85	4.35	4.60		69.00	
	300.00	315.00	1	15.00	4.35	3.85	4.10		61.50	
	315.00	330.00	1	15.00	3.85	4.85	4.35		65.25	
	330.00	334.90	1	4.90	4.85	4.85	4.85		23.77	
ND MAIN ROAD KALAYANAGARA	0.00	15.00	1	15.00	4.25	4.05	4.15		62.25	
	15.00	30.00	1	15.00	4.05	4.45	4.25		63.75	
	30.00	45.00	1	15.00	4.45	4.25	4.35		65.25	
	45.00	60.00	1	15.00	4.25	4.05	4.15		62.25	
	60.00	75.00	1	15.00	4.05	3.75	3.90		58.50	
	75.00	90.00	1	15.00	3.75	3.75	3.75		56.25	
	90.00	105.00	1	15.00	3.75	4.55	4.15		62.25	
	105.00	120.00	1	15.00	4.55	4.65	4.60		69.00	
	120.00	135.00	1	15.00	4.65	4.75	4.70		70.50	
	135.00	150.00	1	15.00	4.75	5.15	4.95		74.25	
	150.00	165.00	1	15.00	5.15	4.75	4.95		74.25	
	165.00	180.00	1	15.00	4.75	5.05	4.90		73.50	
	180.00	195.00	1	15.00	5.05	5.05	5.05		75.75	
	195.00	210.00	1	15.00	5.05	5.15	5.10		76.50	
	210.00	225.00	1	15.00	5.15	5.55	5.35		80.25	
	225.00	240.00	1	15.00	5.55	5.85	5.70		85.50	
	240.00	255.00	1	15.00	5.85	5.65	5.75		86.25	
	255.00	270.00	1	15.00	5.65	4.75	5.20		78.00	
	270.00	284.50	1	14.50	4.75	4.65	4.70		68.15	
CROSS ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	3.65	3.35	3.50		52.50	
	15.00	30.00	1	15.00	3.35	3.65	3.50		52.50	
	30.00	45.00	1	15.00	3.65	6.45	5.05		75.75	
	45.00	60.00	1	15.00	6.45	4.75	5.60		84.00	
	60.00	75.00	1	15.00	4.75	4.75	4.75		71.25	
	75.00	90.00	1	15.00	4.75	4.35	4.55		68.25	
	90.00	105.00	1	15.00	4.35	3.85	4.10		61.50	
	105.00	120.00	1	15.00	3.85	4.25	4.05		60.75	
	120.00	135.00	1	15.00	4.25	4.85	4.55		68.25	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 13, ಮಲ್ಲಸಂದ್ರ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

Assistant Executive Engineer
Shettyhalli Sub -Division

Scanned by CamScanner

	135.00	150.00	1	15.00	4.85	4.65	4.75		71.25	
	150.00	165.00	1	15.00	4.65	4.55	4.60		69.00	
	165.00	180.00	1	15.00	4.55	5.15	4.85		72.75	
	180.00	195.00	1	15.00	5.15	5.15	5.15		77.25	
	195.00	210.00	1	15.00	5.15	4.65	4.90		73.50	
	210.00	225.00	1	15.00	4.65	3.90	4.28		64.13	
	225.00	240.00	1	15.00	3.90	4.55	4.23		63.38	
	240.00	255.00	1	15.00	4.55	4.45	4.50		67.50	
	255.00	270.00	1	15.00	4.45	4.15	4.30		64.50	
	270.00	277.50	1	7.50	4.15	4.45	4.30		32.25	
4TH CROSS 3RD MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.75	5.65	5.70		85.50	
	15.00	30.00	1	15.00	5.45	5.45	5.45		81.75	
	30.00	45.00	1	15.00	5.45	5.45	5.45		81.75	
	45.00	60.00	1	15.00	5.45	4.90	5.18		77.63	
	60.00	75.00	1	15.00	4.90	4.65	4.78		71.63	
	75.00	83.60	1	8.60	4.65	4.65	4.65		39.99	
5TH CROSS 3RD MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.55	5.55	5.55		83.25	
	15.00	30.00	1	15.00	5.55	5.25	5.40		81.00	
	30.00	45.00	1	15.00	5.25	4.90	5.08		76.13	
	45.00	60.00	1	15.00	4.90	5.00	4.95		74.25	
	60.00	75.00	1	15.00	5.00	5.35	5.18		77.63	
	75.00	84.80	1	9.80	5.35	5.85	5.60		54.88	
6TH CROSS 3RD MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.35	5.25	5.30		79.50	
	15.00	30.00	1	15.00	5.25	5.45	5.35		80.25	
	30.00	45.00	1	15.00	5.45	5.05	5.25		78.75	
	45.00	60.00	1	15.00	5.05	5.65	5.35		80.25	
	60.00	75.00	1	15.00	5.65	5.45	5.55		83.25	
	75.00	85.10	1	10.10	5.45	5.15	5.30		53.53	
8TH CROSS 3RD MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.25	5.05	5.15		77.25	
	15.00	30.00	1	15.00	5.05	4.65	4.85		72.75	
	30.00	45.00	1	15.00	4.65	4.95	4.80		72.00	
	45.00	60.00	1	15.00	4.95	4.95	4.95		74.25	
	60.00	75.00	1	15.00	4.95	4.95	4.95		74.25	
	75.00	84.50	1	9.50	4.95	4.65	4.80		45.60	
3RD CROSS 2ND MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	4.35	4.05	4.20		63.00	
	15.00	30.00	1	15.00	4.05	3.85	3.95		59.25	
	30.00	45.00	1	15.00	3.85	3.65	3.75		56.25	
	45.00	60.00	1	15.00	3.65	3.55	3.60		54.00	
	60.00	75.00	1	15.00	3.55	4.05	3.80		57.00	
	75.00	83.70	1	8.70	4.05	4.35	4.20		36.54	
5TH CROSS 2ND MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.25	4.85	5.05		75.75	
	15.00	30.00	1	15.00	4.85	5.05	4.95		74.25	
	30.00	45.00	1	15.00	5.05	5.25	5.15		77.25	
	45.00	60.00	1	15.00	5.25	5.55	5.40		81.00	
	60.00	75.90	1	15.90	5.55	5.75	5.65		89.86	
7TH CROSS 2ND MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.30	5.25	5.28		79.13	
	15.00	30.00	1	15.00	5.25	4.65	4.95		74.25	
	30.00	45.00	1	15.00	4.65	5.35	5.00		75.00	
	45.00	60.00	1	15.00	5.35	5.35	5.35		80.25	
	60.00	66.30	1	6.30	5.35	5.65	5.50		34.65	
							Present Qty		6823.86	Sqm
							Quantity Limited for		5013.30	

14/06/2021

Assistant Engineer
Ward No.13

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 13, ಮಲ್ಲಸಂದ್ರ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

Asst. Executive Engineer,
Shettyhalli Sub Division

Assistant Executive Engineer
Shettyhalli Sub -Division
14.06.21

Scanned by CamScanner

	150.00	165.00	1	15.00	4.65	4.55	4.60		69.00	
	165.00	180.00	1	15.00	4.55	5.15	4.85		72.75	
	180.00	195.00	1	15.00	5.15	5.15	5.15		77.25	
	195.00	210.00	1	15.00	5.15	4.65	4.90		73.50	
	210.00	225.00	1	15.00	4.65	3.90	4.28		64.13	
	225.00	240.00	1	15.00	3.90	4.55	4.23		63.38	
	240.00	255.00	1	15.00	4.55	4.45	4.50		67.50	
	255.00	270.00	1	15.00	4.45	4.15	4.30		64.50	
	270.00	277.50	1	7.50	4.15	4.45	4.30		32.25	
4TH CROSS 3RD MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.75	5.65	5.70		85.50	
	15.00	30.00	1	15.00	5.45	5.45	5.45		81.75	
	30.00	45.00	1	15.00	5.45	5.45	5.45		81.75	
	45.00	60.00	1	15.00	5.45	4.90	5.18		77.63	
	60.00	75.00	1	15.00	4.90	4.65	4.78		71.63	
	75.00	83.60	1	8.60	4.65	4.65	4.65		39.99	
4TH CROSS 3RD MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.55	5.55	5.55		83.25	
	15.00	30.00	1	15.00	5.55	5.25	5.40		81.00	
	30.00	45.00	1	15.00	5.25	4.90	5.08		76.13	
	45.00	60.00	1	15.00	4.90	5.00	4.95		74.25	
	60.00	75.00	1	15.00	5.00	5.35	5.18		77.63	
	75.00	84.80	1	9.80	5.35	5.85	5.60		54.88	
4TH CROSS 3RD MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.35	5.25	5.30		79.50	
	15.00	30.00	1	15.00	5.25	5.45	5.35		80.25	
	30.00	45.00	1	15.00	5.45	5.05	5.25		78.75	
	45.00	60.00	1	15.00	5.05	5.65	5.35		80.25	
	60.00	75.00	1	15.00	5.65	5.45	5.55		83.25	
	75.00	85.10	1	10.10	5.45	5.15	5.30		53.53	
3TH CROSS 3RD MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.25	5.05	5.15		77.25	
	15.00	30.00	1	15.00	5.05	4.65	4.85		72.75	
	30.00	45.00	1	15.00	4.65	4.95	4.80		72.00	
	45.00	60.00	1	15.00	4.95	4.95	4.95		74.25	
	60.00	75.00	1	15.00	4.95	4.95	4.95		74.25	
	75.00	84.50	1	9.50	4.95	4.65	4.80		45.60	
3RD CROSS 2ND MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	4.35	4.05	4.20		63.00	
	15.00	30.00	1	15.00	4.05	3.85	3.95		59.25	
	30.00	45.00	1	15.00	3.85	3.65	3.75		56.25	
	45.00	60.00	1	15.00	3.65	3.55	3.60		54.00	
	60.00	75.00	1	15.00	3.55	4.05	3.80		57.00	
	75.00	83.70	1	8.70	4.05	4.35	4.20		36.54	
5TH CROSS 2ND MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.25	4.85	5.05		75.75	
	15.00	30.00	1	15.00	4.85	5.05	4.95		74.25	
	30.00	45.00	1	15.00	5.05	5.25	5.15		77.25	
	45.00	60.00	1	15.00	5.25	5.55	5.40		81.00	
	60.00	75.90	1	15.90	5.55	5.75	5.65		89.86	
7TH CROSS 2ND MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.30	5.25	5.28		79.13	
	15.00	30.00	1	15.00	5.25	4.65	4.95		74.25	
	30.00	45.00	1	15.00	4.65	5.35	5.00		75.00	
	45.00	60.00	1	15.00	5.35	5.35	5.35		80.25	
	60.00	66.30	1	6.30	5.35	5.65	5.50		34.65	
							Present Qty		6823.86	Sqm
							Quantity Limited for		5013.30	

18/06/2021
Assistant Engineer
Ward No.13

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 13, ಮಲ್ಲೇಶ್ವರಂ
ಬೆಂಗಳೂರು.

Asst. Executive Engineer,
Shettyhalli Sub Division

Assistant Executive Engineer
Shettyhalli Sub -Division

Scanned by CamScanner

Name of work: Improvements To Roads At 5th,6th,7th,2nd Main,3rd Main Kalyana Nagara and Surrounding Area In Ward No 13 Shettyhalli Sub-Division.

Pre measurement recorded on:

Discription of Item	Chainage From	Chainage To	No	Length	Breadth-1	Breadth-2	Avg Breadth	Depth	Qty	Unit
Providing and laying bituminous concrete 40 mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 500.9 complete in all respects complete as per specifications. Clause 507 of MORTH V Version as per IRC SP-53-2015,do-Using 40-60 TPH Capacity HMP With Mechanical Paver Grading II (30-45mm) with 5.4% of Modified bituminous binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (Waste Plastic)										
3RD MAIN ROAD KALAYANAGARA	0.00	15.00	1	15.00	3.75	3.85	3.80	0.03	1.71	
	15.00	30.00	1	15.00	3.85	4.65	4.25	0.03	1.91	
	30.00	45.00	1	15.00	4.65	4.75	4.70	0.03	2.12	
	45.00	60.00	1	15.00	4.75	5.45	5.10	0.03	2.30	
	60.00	75.00	1	15.00	5.45	4.75	5.10	0.03	2.30	
	75.00	90.00	1	15.00	4.75	4.35	4.55	0.03	2.05	
	90.00	105.00	1	15.00	4.35	3.90	4.13	0.03	1.86	
	105.00	120.00	1	15.00	3.90	3.90	3.90	0.03	1.76	
	120.00	135.00	1	15.00	3.90	3.45	3.68	0.03	1.65	
	135.00	150.00	1	15.00	3.45	3.75	3.60	0.03	1.62	
	150.00	165.00	1	15.00	3.75	3.75	3.75	0.03	1.69	
	165.00	180.00	1	15.00	3.75	4.85	4.30	0.03	1.94	
	180.00	195.00	1	15.00	4.85	3.50	4.18	0.03	1.88	
	195.00	210.00	1	15.00	3.50	3.55	3.53	0.03	1.59	
	210.00	225.00	1	15.00	3.55	4.05	3.80	0.03	1.71	
	225.00	240.00	1	15.00	4.05	3.85	3.95	0.03	1.78	
	240.00	255.00	1	15.00	3.85	3.75	3.80	0.03	1.71	
	255.00	270.00	1	15.00	3.75	4.75	4.25	0.03	1.91	
	270.00	285.00	1	15.00	4.75	4.85	4.80	0.03	2.16	
	285.00	300.00	1	15.00	4.85	4.35	4.60	0.03	2.07	
	300.00	315.00	1	15.00	4.35	3.85	4.10	0.03	1.85	
	315.00	330.00	1	15.00	3.85	4.85	4.35	0.03	1.96	
	330.00	334.90	1	4.90	4.85	4.85	4.85	0.03	0.71	
2ND MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	4.25	4.05	4.15	0.03	1.87	
	15.00	30.00	1	15.00	4.05	4.45	4.25	0.03	1.91	
	30.00	45.00	1	15.00	4.45	4.25	4.35	0.03	1.96	
	45.00	60.00	1	15.00	4.25	4.05	4.15	0.03	1.87	
	60.00	75.00	1	15.00	4.05	3.75	3.90	0.03	1.76	
	75.00	90.00	1	15.00	3.75	3.75	3.75	0.03	1.69	
	90.00	105.00	1	15.00	3.75	4.55	4.15	0.03	1.87	
	105.00	120.00	1	15.00	4.55	4.65	4.60	0.03	2.07	
	120.00	135.00	1	15.00	4.65	4.75	4.70	0.03	2.12	
	135.00	150.00	1	15.00	4.75	5.15	4.95	0.03	2.23	
	150.00	165.00	1	15.00	5.15	4.75	4.95	0.03	2.23	
	165.00	180.00	1	15.00	4.75	5.05	4.90	0.03	2.21	
	180.00	195.00	1	15.00	5.05	5.05	5.05	0.03	2.27	
	195.00	210.00	1	15.00	5.05	5.15	5.10	0.03	2.30	
	210.00	225.00	1	15.00	5.15	5.55	5.35	0.03	2.41	
	225.00	240.00	1	15.00	5.55	5.85	5.70	0.03	2.57	
	240.00	255.00	1	15.00	5.85	5.65	5.75	0.03	2.59	
	255.00	270.00	1	15.00	5.65	4.75	5.20	0.03	2.34	
	270.00	284.50	1	14.50	4.75	4.65	4.70	0.03	2.04	
2ND CROSS ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	3.65	3.35	3.50	0.03	1.58	
	15.00	30.00	1	15.00	3.35	3.65	3.50	0.03	1.58	
	30.00	45.00	1	15.00	3.65	6.45	5.05	0.03	2.27	
	45.00	60.00	1	15.00	6.45	4.75	5.60	0.03	2.52	
	60.00	75.00	1	15.00	4.75	4.75	4.75	0.03	2.14	
	75.00	90.00	1	15.00	4.75	4.35	4.55	0.03	2.05	
	90.00	105.00	1	15.00	4.35	3.85	4.10	0.03	1.85	
	105.00	120.00	1	15.00	3.85	4.25	4.05	0.03	1.82	
	120.00	135.00	1	15.00	4.25	4.85	4.55	0.03	2.05	
	135.00	150.00	1	15.00	4.85	4.65	4.75	0.03	2.14	
	150.00	165.00	1	15.00	4.65	4.55	4.60	0.03	2.07	
	165.00	180.00	1	15.00	4.55	5.15	4.85	0.03	2.18	
	180.00	195.00	1	15.00	5.15	5.15	5.15	0.03	2.32	
	195.00	210.00	1	15.00	5.15	4.65	4.90	0.03	2.21	
	210.00	225.00	1	15.00	4.65	3.90	4.28	0.03	1.92	
	225.00	240.00	1	15.00	3.90	4.55	4.23	0.03	1.90	
	240.00	255.00	1	15.00	4.55	4.45	4.50	0.03	2.03	
	255.00	270.00	1	15.00	4.45	4.15	4.30	0.03	1.94	

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

Assistant Executive Engineer
Shettyhalli Sub -Division

ವಾರ್ಡ್ ನಂ. 13, ಮಲ್ಲಸಂದ್ರ
ಬೆಂಗಳೂರು.

Scanned by CamScanner

	270.00	277.50	1	7.50	4.15	4.45	4.30	0.03	0.97	
9TH CROSS 3RD MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.75	5.65	5.70	0.03	2.57	
	15.00	30.00	1	15.00	5.45	5.45	5.45	0.03	2.45	
	30.00	45.00	1	15.00	5.45	5.45	5.45	0.03	2.45	
	45.00	60.00	1	15.00	5.45	4.90	5.18	0.03	2.33	
	60.00	75.00	1	15.00	4.90	4.65	4.78	0.03	2.15	
	75.00	83.60	1	8.60	4.65	4.65	4.65	0.03	1.20	
8TH CROSS 3RD MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.55	5.55	5.55	0.03	2.50	
	15.00	30.00	1	15.00	5.55	5.25	5.40	0.03	2.43	
	30.00	45.00	1	15.00	5.25	4.90	5.08	0.03	2.28	
	45.00	60.00	1	15.00	4.90	5.00	4.95	0.03	2.23	
	60.00	75.00	1	15.00	5.00	5.35	5.18	0.03	2.33	
	75.00	84.80	1	9.80	5.35	5.85	5.60	0.03	1.65	
7TH CROSS 3RD MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.35	5.25	5.30	0.03	2.39	
	15.00	30.00	1	15.00	5.25	5.45	5.35	0.03	2.41	
	30.00	45.00	1	15.00	5.45	5.05	5.25	0.03	2.36	
	45.00	60.00	1	15.00	5.05	5.65	5.35	0.03	2.41	
	60.00	75.00	1	15.00	5.65	5.45	5.55	0.03	2.50	
	75.00	85.10	1	10.10	5.45	5.15	5.30	0.03	1.61	
6TH CROSS 3RD MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.25	5.05	5.15	0.03	2.32	
	15.00	30.00	1	15.00	5.05	4.65	4.85	0.03	2.18	
	30.00	45.00	1	15.00	4.65	4.95	4.80	0.03	2.16	
	45.00	60.00	1	15.00	4.95	4.95	4.95	0.03	2.23	
	60.00	75.00	1	15.00	4.95	4.95	4.95	0.03	2.23	
	75.00	84.50	1	9.50	4.95	4.65	4.80	0.03	1.37	
3RD CROSS 2ND MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	4.35	4.05	4.20	0.03	1.89	
	15.00	30.00	1	15.00	4.05	3.85	3.95	0.03	1.78	
	30.00	45.00	1	15.00	3.85	3.65	3.75	0.03	1.69	
	45.00	60.00	1	15.00	3.65	3.55	3.60	0.03	1.62	
	60.00	75.00	1	15.00	3.55	4.05	3.80	0.03	1.71	
	75.00	83.70	1	8.70	4.05	4.35	4.20	0.03	1.10	
5TH CROSS 2ND MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.25	4.85	5.05	0.03	2.27	
	15.00	30.00	1	15.00	4.85	5.05	4.95	0.03	2.23	
	30.00	45.00	1	15.00	5.05	5.25	5.15	0.03	2.32	
	45.00	60.00	1	15.00	5.25	5.55	5.40	0.03	2.43	
	60.00	75.90	1	15.90	5.55	5.75	5.65	0.03	2.70	
7TH CROSS 2ND MAIN ROAD KALAYANAGARA										
	0.00	15.00	1	15.00	5.30	5.25	5.28	0.03	2.37	
	15.00	30.00	1	15.00	5.25	4.65	4.95	0.03	2.23	
	30.00	45.00	1	15.00	4.65	5.35	5.00	0.03	2.25	
	45.00	60.00	1	15.00	5.35	5.35	5.35	0.03	2.41	
	60.00	66.30	1	6.30	5.35	5.65	5.50	0.03	1.04	
								Present Qty	204.72	Cum
								Quantity Limited for	202.68	

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

Assistant Engineer
Ward No.13

18/06/2021

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 13, ಮಲ್ಲಸಂದ್ರ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

Asst. Executive Engineer,
Assistant Executive Engineer
Shettyhalli Sub -Division

Scanned by CamScanner